NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-C1

Date: 29-03-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**158 min**	Shall not be less than 30 min
2	Final setting time	**275 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.92 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.18 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.55 N/Sq mm**	Shall not be less than 27 N/Sqmm

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-PCC1 Date: 29-03-2021

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	**100.00**	85-100	90 – 100
20mm	**63.50**	0 -20	30- 70
10mm	**29.10**	0 -5	10- 35
4.75mm	**3.90**	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	**96.45**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**82.15**	60-95	75-100	85-100	
01.18	**71.90**	30-70	55-90	75-100	
600.mic	**46.20**	15-34	35-59	60-79	
300.mic	**23.60**	5-20	8-30	12-40	
150.mic	**7.30**	0-10	0-10	0-10	

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-CE1 Date: 31-03-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**161 min**	Shall not be less than 30 min
2	Final setting time	**275 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.86 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.13 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results	**28.09 N/Sq mm**	Shall not be less than 27 N/Sqmm

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-FA1 Date: 31-03-2021

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -II	
04.75	**97.40**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**82.15**	60-95	75-100	85-100	
01.18	**73.35**	30-70	55-90	75-100	
600. mic	**46.20**	15.34	35-59	60-79	
300.mic	**24.60**	5-20	8-30	12-40	
150.mic	**7.05**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	Requirements as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**17.86 %**	-----
2	Silt Content	----	**0.59%**	Not more than 8%
3	Specific Gravity	----	**2.61**	-------

Page No. 1/1,

Assistant Executive Engineer
Byatarayanapura Sub Division
B B M P Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-CA1 Date: 31-03-2021

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	**100.00**	100.00	100.00
20 mm	**96.30**	85-100	90 - 100
10 mm	**44.90**	0 - 20	25 - 55
4.75 mm	**3.65**	0 - 5	0 - 10

TABLE 1.2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	**25.79%**	Not to exceed 25 %
2.	Crushing value	**28.16 %**	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-S1 **Date: 31-03-2021**

1. TEST REPORT ON REINFORCEMENT STEEL:

Sub: Testing of Reinforcement Steel of diameter 10 mm **TMT Steel.**
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

TABLE – 1

SL No	Details	For 10 mm	
		Test Results	Min Req. as per IS 1786-2008
01	Observed diameter of bar	**10.0 mm**	10.0 mm
02	Observed Wt/m Length **Kg/m**	**0.621**	0.567
03	Proof stress/Yield stress, fy , **N/mm²**	**558.0**	500.0
04	Bend/ Re bend Test	**Ok**	---
05	Percentage of Elongation, %	**20.60**	12.00
06	Ultimate Tensile Strength **N/mm²**	**646.0**	545.0

Assistant Executive Engineer
Byatarayanapura Sub Division
B B M P Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT * Bangalore *

NC/QC/BD/2021-22/W5-VD-SSM1 **Date: 31-03-2021**

1. TESTING OF STONE SAMPLE :

Sub: Testing of Size stone.

{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}

Ref.: Material testing/PMC/21-22,

Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

Technical Reference: IS 1121(Part 1) -1974 (R.A on 1998)

Table 1.1 :

SL No	Details of Tests	Observed Value	Normal Values
01	Compressive Strength	**1375.00** Kg/ Sqcm	Not less than 1000.00 Kg/Sqcm
02	Water absorption,%	**0.42 %**	Not more than 2.0 %

Byatarayanapura Sub Division
B B M P Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT * Bangalore *

NC/QC/BD/2021-22/W5-VD-CB1 **Date: 12-04-2021**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}

Ref.: Material testing/PMC/21-22,

Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	05-04-21	12-04-21	07	22500	370	16.44	**16.67**
	002	‘’	“	‘’	“	380	16.89	
	003	‘’	“	‘’	“	375	16.67	

Page No. 1/1,

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-CB1A

Date: 03-05-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	05-04-21	03-05-21	28	22500	505	22.44	**22.59**
	002	''	"	''	"	520	23.11	
	003	''	"	''	"	500	22.22	

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-W1 Date: 04-06-2021

TEST REPORT ON WET MIX MACADAM MIX
(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

TEST RESULTS

1. Gradation Test:
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
45.00	**96.45**	95-100
26.50	**---**	-
22.40	**73.05**	60-80
11.20	**51.35**	40-60
4.75	**34.70**	25-40
2.36	**22.45**	15-30
0.600	**18.10**	8-22
0.075	**3.85**	0-5

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

Date: 04-06-2021

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**27.86%**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**28.39%**	Not more than 35.0 %
3.	Water absorption, %	**0.41 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-W2 Date: 07-06-2021

TEST REPORT ON WET MIX MACADAM MIX
(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

TEST RESULTS

1. Gradation Test:
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
45.00	**98.45**	95-100
26.50	**---**	-
22.40	**73.05**	60-80
11.20	**52.35**	40-60
4.75	**35.70**	25-40
2.36	**24.45**	15-30
0.600	**17.10**	8-22
0.075	**3.60**	0-5

Assistant Executive Engineer
Byatarayanapura Sub Division
B B.M.P Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

Date: 07-06-2021

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**27.56%**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**28.13%**	Not more than 35.0 %
3.	Water absorption, %	**0.42 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

NC/QC/BD/2021-22/W5-VD-W3 Date: 09-06-2021

TEST REPORT ON WET MIX MACADAM MIX
(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
45.00	**95.45**	95-100
26.50	**---**	-
22.40	**72.05**	60-80
11.20	**51.35**	40-60
4.75	**33.70**	25-40
2.36	**24.45**	15-30
0.600	**18.10**	8-22
0.075	**3.70**	0-5

20.05.21
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT Bangalore

Date: 09-06-2021

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**27.39%**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**28.06%**	Not more than 35.0 %
3.	Water absorption, %	**0.43 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M P Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NC/QC/BD/2021-22/W5-VD-SC1

Date: 23-06-2021

1.TEST REPORT ON BITUMINOUS MIXES :
(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for SDBC mix sample.
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

TEST RESULTS

A. Type of Construction : **Semi Dense Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.04 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-15 of MORTH Specifications-2001 (Grading – 2)
13.2	**100.00**	100
9.5	**96.35**	90—100
4.75	**46.10**	35—51
2.36	**31.45**	24—39
1.18	**25.15**	15—30
0.3	**16.25**	09—19
0.075	**5.25**	03—08

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NC/QC/BD/2021-22/W5-VD-SC2

Date: 24-06-2021

1.TEST REPORT ON BITUMINOUS MIXES :
(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for SDBC mix sample.
{Project*: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/21-22,
Report Required for: Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s Channakeshawa Enterprises. (Prop: Kiran Gowda D)

TEST RESULTS

A. Type of Construction : **Semi Dense Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.03 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-15 of MORTH Specifications-2001 (Grading – 2)
13.2	**100**	100
9.5	**96.55**	90-100
4.75	**44.25**	35—51
2.36	**31.15**	24—39
1.18	**26.80**	15—30
0.3	**17.05**	09—19
0.075	**6.35**	03—08

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner